BHRUHAT BANGALORE MAHANAGARA PALIKE

EXTENTION OF TIME PROPOSAL

1	Name Of Work	Improvements to roads of Jayaramappa Layout in Ward No 07, Byatarayanapura
2	Amount of Work Portion	-
3	Estimate cost	40.00 Lakhs
4	Name Of Contractor	M/s Executive Engineer, K.R.I.D.L
5	Agreement No.	97/2017-18
6	No. and date Under which the work order has been issued	BBMP/EE/BTP/WO/97/2017-18 Date: 02.03.2018
7	Time limit originally fixed for completion	60 Days
8	Date of application by the contractor for granting extension of time	30.04.18
9	Date of receipt of application in the sub-division office	30-04-18
10	Extension granted if any	-
	1. Form	-
	2. Form	-
11	Work Carried out by the contractor during the original period stipulated in contract	-
12	Work carried out during the first period of extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	228 Days
15	Date of recommending time limit applied for	30-4-18
16	Wheather the original application of contractor is enclosed	enclosed.
17	Balance work remaining to be done	20%.

18	Probable time required for completion of remaining work	-
19	Cost of work charged establishment charge on the work after the expiry of original period	-
20	Wheather the notice as per clause has been issued	Issued
21	Remarks of the AEE and the daily rate of penalty proposed	Issue with boundary fixation of drain.
22	Remarks of the EE with the daily rate of penalty proposed	EOT may Approved with penalty Rs. 5590/- from 8-3-2018 to 13-12-18.

Assistant Engineer

Asst. Executive Engineer
Kodigehalli Sub Division

Executive Engineer
Byatarayanapura Division,

Chief Engineer
Yelahanka Zone